

# Invoice



2017 South 60th Street  
 Milwaukee, WI 53219  
 (414) 541-9217

Date	Invoice #
3/3/2017	8352

Bill To
City of West Allis 7525 W. Greenfield Ave. West Allis WI 53214

If you would like to receive your invoices via email  
 please send request to [carrie@genewagnerplumbing.com](mailto:carrie@genewagnerplumbing.com)

P.O. No.	Terms	Project
	Due Upon Receipt	

Quantity	Description	Rate	Amount
	Job address: Tom Getka 1424 S. 57th		
	Sanitary sewer repair DF / BP / AW		
	Dump Truck Mobilization	400.00	400.00
	Backhoe	400.00	400.00
	Buster	175.00	175.00
	Pump	35.00	35.00
	Road saw	45.00	45.00
3	Dump tickets	75.00	225.00T
10	6" Sch35 pipe per foot	3.38	33.80T
1	6" PVC x CI Fernco	28.95	28.95T
	Camera / Televising equipment	175.00	175.00T
	Barricades	50.00	50.00T
	Road plates	50.00	50.00T
	Permits - Plumbing and road	139.00	139.00
26	Labor Hours Regular ONE HOUR MINIMUM	125.00	3,250.00T
	Sales Tax	0.00%	0.00
<p><b><i>We appreciate your business.                  Thank you for your prompt payment.</i></b></p>		<b>Total</b>	\$5,006.75

# CITY OF WEST ALLIS - ENGINEERING DEPARTMENT

CONTRACT NO.: EMERGENCY DAILY UNDERGROUND REPORT

DAILY REPORT NO. 1

PLAN FILE NO.: SAN. LAT.

DAY/DATE TH. 2/23/17

ACCOUNT NO.: \_\_\_\_\_ WEATHER & TEMP 1<sup>ST</sup> ½ \_\_\_\_\_ 2<sup>ND</sup> ½ \_\_\_\_\_

IN 1424 S. 57<sup>TH</sup> ST.

CONTRACTOR: ~~UPI~~ GENE WAGNER

FROM: \_\_\_\_\_ TO: \_\_\_\_\_ SUBCONTRACTOR: \_\_\_\_\_

LABOR			EQUIPMENT			STRUCTURES				
DESCRIPTION	NO.	HRS.	DESCRIPTION	NO.	HRS.	LOCATION	SIZE/TYPE	CONNS.	WORK COMP	VERT. FT.
FM- <u>DAVE</u>	<u>1</u>		<b>Backhoe</b>	<u>1</u>						
OP-			<b>Loader</b>	<u>-</u>						
LAB-	<u>1</u>		<b>Skidloader</b>	<u>-</u>						
			<b>Trucks</b>	<u>1</u>						

**SKETCH OF WORK & REMARKS**

GENE WAGNER WAS HIRED BY PROPERTY OWNER TO DIG + REPAIR THE SAN. LAT. DUE TO BACKUPS FROM COLLAPSED LATERAL.

CONTRACTOR DUG UP LATERAL FROM APPROXIMATE SAN. MAIN LOCATION TO 10' EAST. FOUND VOIDS AND 3 PIECES OF PIPE THAT HAD DROPPED DOWN. LATERAL WAS FOUND TO BE APPROX. 7' DEEP @ APPROX. 10' EAST OF SAN. MAIN LOCATION. CONTRACTOR DUG DOWN TO APPROX. 13'-14' DEEP AT THE MAIN LOCATION LOOKING FOR THE RISER. DID NOT FIND RISER AND THEIR SMALL BACKHOE COULD NOT REACH ANY DEEPER.

I CALLED CHRIS S. TO DISCUSS. WE DECIDED TO BRING IN UPI UNDERGROUND TO PERFORM THE REMAINING DEEPER WORK TO REPAIR THE LATERAL / RISER.

EXCAVATING INTERFERENCE ENCOUNTERED	SIZE & DESCRIPTION		LOCATION			ELEV. ABOVE F.L. SEWER		REMARKS		
PIPE LAYING	STATION FROM TO		LINEAL FT.	SIZE OF UTILITY	KIND OF UTILITY	TYPE OF SECTION	KIND OF PIPE	JOINT TYPE	CONTRACTOR TIME	
									FROM	<u>?</u>
									TO	<u>3:30</u>
									TOTAL	

INSPECTOR Dan Schwartz

WORKING DAY CHARGE CW CNW RAIN WET NC



# CITY OF WEST ALLIS - ENGINEERING DEPARTMENT

CONTRACT NO.: EMERGENCY DAILY UNDERGROUND REPORT

DAILY REPORT NO. 2

PLAN FILE NO.: SAN. LAT.

DAY/DATE MON 2/27/17

ACCOUNT NO.: \_\_\_\_\_ WEATHER & TEMP 1<sup>ST</sup> 1/2 \_\_\_\_\_ 2<sup>ND</sup> 1/2 \_\_\_\_\_

IN 1424 S. 57<sup>th</sup> ST.

CONTRACTOR: UPI

FROM: \_\_\_\_\_ TO: \_\_\_\_\_ SUBCONTRACTOR: \_\_\_\_\_

LABOR			EQUIPMENT			STRUCTURES				
DESCRIPTION	NO.	HRS.	DESCRIPTION	NO.	HRS.	LOCATION	SIZE/TYPE	CONNS.	WORK COMP	VERT. FT.
FM- <u>CHRIS</u>	<u>1</u>	<u>7</u>	Backhoe	<u>1</u>	<u>7</u>					
OP-	<u>1</u>	<u>7</u>	Loader	<u>1</u>						
LAB-	<u>2</u>	<u>7</u>	Skidloader	<u>1</u>	<u>7</u>					
			Trucks	<u>2</u>	<u>6.5</u>					

SKETCH OF WORK & REMARKS

FOUND RISER BROKEN NEAR TOP. DUG DOWN TO A DEPTH OF 15'-16'. FOUND GOOD RISER PIPE THERE. TIED ONTO EXIST. CLAY RISER WITH FERRO + SDR-35 6" PIPE. 45° + 22° BENDS ON TOP OF RISER. LAID OUT 11' OF LAT. TO EXIST. CLAY PIPE. REPAIRED WATER SERVICE - PARTS SUPPLIED BY CITY. REPAIRED STM. LAT. WITH 11' OF 6" SDR-35. BACKFILLED WITH RECYCLE + TOPPED OFF WITH COLD PATCH.

**COLD PATCH**

- 4 LOADS OF RECYCLE - 86.18 TONS
- 1 LOAD OF 1" STONE, 21 TONS
- 3 ANTI-SHEAR FERROCS
- 6" SDR-35 SAN. PIPE - 16'
- 6" SDR-35 STM. PIPE - 11'

EXCAVATING INTERFERENCE ENCOUNTERED	SIZE & DESCRIPTION		LOCATION			ELEV. ABOVE F.L. SEWER		REMARKS		
PIPE LAYING	STATION FROM TO		LINEAL FT.	SIZE OF UTILITY	KIND OF UTILITY	TYPE OF SECTION	KIND OF PIPE	JOINT TYPE	CONTRACTOR TIME	
									FROM	<u>730</u>
									TO	<u>230</u>
									TOTAL	<u>7</u>

INSPECTOR Don Schwartz

WORKING DAY CHARGE CW CNW RAIN WET NC

# Invoice



2017 South 60th Street  
 Milwaukee, WI 53219  
 (414) 541-9217

Date	Invoice #
6/28/2017	9444

Bill To
Kelly Schipper 6823 W. Hayes West Allis, WI 53219

If you would like to receive your invoices via email  
 please send request to [carrie@genewagnerplumbing.com](mailto:carrie@genewagnerplumbing.com)

P.O. No.	Terms	Project
	Due Upon Receipt	

Quantity	Description	Rate	Amount
	Sanitary Sewer Repair in Road		
1	Plumbing permit	75.00	75.00T
1	Road permit	537.44	537.44T
1	Dump Truck Mobilization	600.00	600.00T
1	Backhoe	600.00	600.00T
1	Stone	100.00	100.00T
1	Slurry	693.75	693.75T
1	Concrete	360.00	360.00T
7	Rods	10.00	70.00T
2	Fernco's	30.00	60.00T
1	Pipe	45.00	45.00T
1	Dump	100.00	100.00T
1	Sewer machine	40.00	40.00T
1	Camera / Televising equipment	175.00	175.00T
26	Labor Hours Regular ONE HOUR MINIMUM	125.00	3,250.00
	MILWAUKEE CO. - Total Sales Tax Rate	5.60%	193.55

*We appreciate your business.  
 Thank you for your prompt payment.*

**Total** \$6,899.74



# MEMORANDUM

---

Plumbing Inspection – Permit #13702

June 21, 2017

**TO:** Joe Burtch

**FROM:** Greg Bartelme

**LOCATION: 6823 W. Hayes Ave.**

A field inspection of the open cut sewer repair that Gene Wagner Plumbing Co, Inc. was working on for 6823 W. Hayes St. was performed. I observed the clay lateral had failed at the joints approximately 10' south of the 8" main sewer. The failed sewer lateral was directly above the old 36" storm main in the old trench where settling may occur.

