



Michael G. Lewis
Director of Public Works/City Engineer
Engineering Department
414.302.8360
mlewis@westalliswi.gov

January 18, 2017

Robert H Ohlrich
W268 N2717 Platt St
Pewaukee, WI 53072

Subject: Sanitary Lateral Repair at 1350 S 74th Street

Mr. Ohlrich,

During the inspection of the repair of your sanitary lateral by Gene Wagner Plumbing, we observed that the connection at the sanitary sewer main was failing. The City of West Allis considers the connection at the main to be part of the public sewer system and will take responsibility for this repair. We have contacted Gene Wagner Plumbing to instruct them to forward the final bill to the City of West Allis Engineering Department. Any payment you may have made to Gene Wagner Plumbing will be returned to you.

If you have any questions please call me at 414-302-8379.

Sincerely,

Joseph M. Burtch, P.E.
Assistant City Engineer

CITY OF WEST ALLIS - ENGINEERING DEPARTMENT

CONTRACT NO.: EMERGENCY DAILY UNDERGROUND REPORT

DAILY REPORT NO. _____

PLAN FILE NO.: SAN. LAT. REPAIR

DAY/DATE 1/16/17

ACCOUNT NO.: _____

WEATHER & TEMP 1ST ½ _____ 2ND ½ _____

IN 1350 S. 74TH ST.

CONTRACTOR: GENE WAGNER

FROM: _____ TO: _____

SUBCONTRACTOR: _____

| LABOR | | | EQUIPMENT | | | STRUCTURES | | | | |
|-------------|-----|------|-------------|-----|------|------------|-----------|--------|-----------|-----------|
| DESCRIPTION | NO. | HRS. | DESCRIPTION | NO. | HRS. | LOCATION | SIZE/TYPE | CONNS. | WORK COMP | VERT. FT. |
| FM- | 1 | | Backhoe | 1 | | | | | | |
| OP- | | | Loader | | | | | | | |
| LAB- | 1 | | Skidloader | | | | | | | |
| | | | Trucks | 1 | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

SKETCH OF WORK & REMARKS

WAGNER PLUMBING HAD PREVIOUSLY ATTEMPTED TO CLEAR BLOCKAGE IN SAN. LAT. AT THIS ADDRESS. REPORTED PULLING OUT CLAY SOIL. DISTANCE TO BLOCKAGE INDICATED BREAK AT THE MAIN.

WAGNER DUG UP SAN. MAIN/LAT. CONNECTION. FOUND THAT THE CONNECTION TO THE MAIN + SEVERAL FEET OF LATERAL HAD COLLAPSED.

WAGNER CUT OUT EXISTING TEE & REMOVED DAMAGED LAT. PIPE, REPLACED WITH PVC WYE, 6" PVC LATERAL PIPE + FITTINGS. ALSO, 2- 8" ANTI-SHEAR FERMCOS, SLURRY BACKFILL, TEMP. COLD PATCH.

| EXCAVATING INTERFERENCE ENCOUNTERED | SIZE & DESCRIPTION | | LOCATION | | | ELEV. ABOVE F.L. SEWER | | REMARKS | | |
|-------------------------------------|--------------------|--|------------|-----------------|-----------------|------------------------|--------------|------------|-----------------|--|
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| PIPE LAYING | STATION FROM TO | | LINEAL FT. | SIZE OF UTILITY | KIND OF UTILITY | TYPE OF SECTION | KIND OF PIPE | JOINT TYPE | CONTRACTOR TIME | |
| | | | | | | | | | FROM | |
| | | | | | | | | | TO | |
| | | | | | | | | | TOTAL | |

INSPECTOR Dan Schwartz

WORKING DAY CHARGE CW CNW RAIN WET NC

Invoice



2017 South 60th Street
 Milwaukee, WI 53219
 (414) 541-9217

PAID
 01/13/2017

| | |
|-----------|-----------|
| Date | Invoice # |
| 1/13/2017 | 7683 |

| |
|--|
| Bill To |
| Bob Ohlrich W268 N2717 Platt St Pewaukee, WI 53072 |

If you would like to receive your invoices via email please send request to carrie@genewagnerplumbing.com

| | | |
|----------|------------------|---------|
| P.O. No. | Terms | Project |
| | Due Upon Receipt | |

| Quantity | Description | Rate | Amount |
|----------|--|--------|---------|
| | Job address: 1350 S. 74th St | | |
| | Plugged sewer / try to clear & televise/locate - House has a house trap. Couldn't get the camera past it. Snaked the sewer 60 ft & hit clay. Sewer needs repair by digging crew. Scott to provide estimate. KW | | |
| | Sewer machine | 40.00 | 40.00T |
| | Fuel & disposable materials charge | 7.50 | 7.50T |
| 2.75 | Labor Hours Regular ONE HOUR MINIMUM | 125.00 | 343.75T |
| | MILWAUKEE CO. - Total Sales Tax Rate | 5.60% | 21.91 |

| | | | |
|--|--|--------------|----------|
| <p><i>We appreciate your business. Thank you for your prompt payment.</i></p> | | Total | \$413.16 |
|--|--|--------------|----------|

Invoice



2017 South 60th Street
 Milwaukee, WI 53219
 (414) 541-9217

| | |
|-----------|-----------|
| Date | Invoice # |
| 1/30/2017 | 8150 |

| |
|---|
| Bill To |
| City of West Allis 7525 W Greenfield Ave. West Allis WI 53214 |

If you would like to receive your invoices via email
 please send request to carrie@genewagnerplumbing.com

| | | |
|----------|--------|---------|
| P.O. No. | Terms | Project |
| | Net 30 | |

| Quantity | Description | Rate | Amount |
|----------|--|--------|----------|
| | Job address: Bob Ohlrich 1350 S. 74th West Allis | | |
| | Sanitary sewer repair at main DF / BP | | |
| | Road permit | 65.00 | 65.00 |
| | Plumbing permit | 75.00 | 75.00 |
| | Backhoe | 400.00 | 400.00 |
| | Dump Truck Mobilization | 400.00 | 400.00 |
| 2 | Dump ticket | 75.00 | 150.00 |
| | Buster | 175.00 | 175.00 |
| 16 | Rods | 2.50 | 40.00 |
| 4 | Concrete per yard | 165.00 | 660.00 |
| 10 | Slurry per yard | 68.30 | 683.00 |
| | Temporary asphalt | 195.80 | 195.80 |
| | Barricades | 75.00 | 75.00 |
| | Camera / Televising equipment | 175.00 | 175.00 |
| 3 | Stone per yard | 33.00 | 99.00 |
| 1 | 8 x 6 wye | 82.36 | 82.36 |
| 3 | 8" pipe per foot | 6.27 | 18.81 |
| 2 | 6" pipe per foot | 4.27 | 8.54 |
| 1 | 6" elbow 45 | 7.21 | 7.21 |
| 1 | 6" clay x PVC Fernco shielded | 66.84 | 66.84 |
| 2 | 8" clay x PVC Fernco shielded | 86.11 | 172.22 |
| 2 | 6" PVC x PVC Fernco shielded | 63.46 | 126.92 |
| 24 | Labor Hours Regular ONE HOUR MINIMUM | 125.00 | 3,000.00 |
| 16 | Labor - Regular (Non-Plumbing / Digging) | 75.00 | 1,200.00 |

| | | | |
|--|--|---------------------|-------------------|
| <p><i>We appreciate your business. Thank you for your prompt payment.</i></p> | | <p>Total</p> | <p>\$7,875.70</p> |
|--|--|---------------------|-------------------|